GOVERNMENT OF ANDHRA PRADESH
ABSTRACT

WRD - HNSS Project-Phase-II -Package No.59A - Excavation of Tunnel- Employing Boomer equipment for drilling purpose in place of Jumbo Jack Hammer for additional rate of progress – Administrative sanction – Orders – Issued.

WATER RESOURCES (PROJ.III) DEPARTMENT

GO Rt No.472 Dated:05.07.2018

Read:

1) From Chief Engineer, NTR TGP Tirupathi, Lr.No.CE/NTR-TGP/TPT/TS/T5/ HNSS/ Package No.59A (B.W), dated:29.01.2018.
2) From Chief Engineer, NTR TGP Tirupathi, Lr.No.CE/NTR-TGP/TPT/TS/T5/ HNSS/ Package No.59A (B.W), dated:18.04.2018 and 07.05.2018.

&&&&

ORDER:

In the letters read above, the Chief Engineer, NTR TGP, Tirupati has informed that:

i)	the work of excavation of Punganur Branch canal from Km 150.000 to Km 173.000 was taken up under EPC Package No.59 under HNSS Project Phase-II by entrusting the work to M/s APR Const. Ltd., with an agreement value of Rs.69.91 Crores. As the agency was not performing well, the work was deleted under 60 (c) and the balance work with current SSR was entrusted by way of tenders to M/s Rithwik Projects Pvt. Ltd., Hyderabad on LS contract basis.
ii)	The construction of Tunnel from Km 152.000 to Km 155.000 is included as a sub-component in the LS agreement. While preparing the estimate for the item underground excavation of tunnel, the data rate has been worked out considering using of drilling 'Jumbo Jack Hammer' .
iii)	To increase the pace of work, the agency was instructed to speed up excavation of Tunnel by deploying the latest equipment available in the market. Further, the District Collector has instructed the agency to engage more number of 'Boomers' for speedy execution.

2. The Chief Engineer, NTR TGP, Tirupati has requested the Government to accord administrative approval for payment of the difference in cost of Rs.6,77,20,111/- as additional rate for employing Boomer equipment in place of Jumbo Jack Hammer.

3. The Government after careful examination of the matter, hereby accord administrative sanction for the work "HNSS Project-Phase-II -Package No.59A-Excavation of Tunnel- Employing Boomer equipment for drilling purpose in place of Jumbo Jack Hammer for additional rate of progress" for an amount of Rs.6,63,31,700/- (Rupees Six Crores Sixtythree Lakhs Thirtyone Thousand and Seven hundred only) subject to condition that the supplementary agreement has to be entered with the agency for the additional amount sanctioned.

4. The Chief Engineer, NTR TGP, Tirupati has to ensure the following before according technical sanction for the work:

1)	the genuine of the quotations furnished by the agency towards capital cost of machinery/equipment.
2)	the methodology being adopted for arriving the hourly cost of hire charges based on the CWC Guidelines.
3)	The quantity/rates proposed in the proposal is the responsibility of the technical sanctioning authority.

5. The above expenditure shall be debited to the HOA:4700 Col on Major Irrigation - 01 Major Irrigation (Commercial) - MH 137 Handri Neeva Sujala Sravanthi - GH 11 State Development Schemes - SH 27 Canals and Distributaries - 530 Major Works/531 Other Expenditure.

…2/-

6. The Chief Engineer, NTR TGP, Tirupati shall take necessary action accordingly.

7. This order issues with the concurrence of Finance (FMU.WR.II) Department vide their UO No.48022/102/FMU.WR.II/2018, dated:05.07.2018.

(BY ORDER AND IN THE NAME OF THE GOVERNOR OF ANDHRA PRADESH)

SHASHI BHUSHAN KUMAR
SECRETARY TO GOVERNMENT

To
The Chief Engineer, NTR TGP, Tirupati.
Copy to:
The Director of Works & Accounts, Vijayawada
The Finance (FMU.WR.II) Department
The Accountant General, AP, Hyderabad
The PS to Hon'ble Minister (WRD)
The PS to Secy (WRD)
File No. WRD-21024/4/2018-PROJ-III-WRD
SF/SC

//FORWARDED :: BY ORDER//

SECTION OFFICER